



S.R. 073, Section 04N
Cheltenham Township, Montgomery County
Construction Update
September 2026



Recently Completed Work:

The Department's contractor completed Stage 3 of the project and implemented the Stage 4 traffic pattern during the week of August 17th, 2026.

Under the Stage 3 traffic pattern, the contractor completed the installation of new drainage systems, curb installation, and full-depth roadway reconstruction on the southbound side of Greenwood Avenue, between Church Road and Barker Road. The contractor also completed the installation of new drainage systems, curb and sidewalk installation, and full-depth roadway reconstruction on the westbound side of Church Road from the Rices Mill Road intersection to the Curtis Arboretum entrance.



Church Road West Leg



Greenwood Avenue North Leg



S.R. 073, Section 04N
Cheltenham Township, Montgomery County
Construction Update
September 2026



Greenwood Avenue South Leg



Church Road East Leg

Upcoming Work:

Over the coming months, the contractor will continue with the Stage 4 full-depth reconstruction of the eastbound side of Church Road from Rices Mill Road to the Curtis Arboretum entrance, as well as with the south leg of Greenwood Avenue, between Church Road and SR309. During this stage, the Department's contractor will continue with the construction of the new retaining walls adjacent to the Curtis Arboretum, as well as transplanting new, large trees along the frontage of the arboretum. The contractor will also continue with the installation of new storm drainage, curbs and sidewalks, as well as the full-depth pavement reconstruction.

The SR073-04N Church Rd project is currently scheduled to be completed by Summer 2027