



U.S. 202, Section 61N
Whitpain Township, Montgomery County
Construction Update
September 2025



In September 2025, the U.S. 202-61N project will enter the final stages of construction, with multiple traffic switches required to complete all of the remaining work.

The contractor has completed the construction of all new concrete roadway pavement at the Skippack Pike intersection.



Both of the precast box culverts on Skippack Pike have been installed and the contractor has completed the construction of the cast in place wing walls, distribution slab and approach slabs at the culvert on the west leg of Skippack Pike.





U.S. 202, Section 61N
Whitpain Township, Montgomery County

Construction Update

September 2025



Remaining work on the project includes the construction of the cast in place wing walls, distribution slab and approach slabs for the culvert on the east leg of Skippack Pike.



The contractor will also begin implementing traffic switches on U.S. 202, to shift traffic away from the middle of the roadway, to begin construction of the concrete median dividers and “porkchop” island. Construction of the median dividers and “porkchop” island on Skippack Pike will take place once traffic can be shifted, following the completion of the approach slabs on the east leg of Skippack Pike.

Placement of the final asphalt wearing course will begin in late September and will take multiple weeks to complete. During this period, the work will require multiple traffic shifts to create safe work areas to enable paving operations to advance.

Following the placement of the final asphalt wearing course, the contractor will place the final pavement markings and complete the installation of the new traffic signals in their permanent configuration.

The U.S. 202-61N project is anticipated to be substantially complete, with all lanes open to traffic, by Thanksgiving. Ancillary items of work and final project closeout activities will extend into next spring but are not anticipated to impact traffic.