

MCKEESPORT-DUQUESNE BRIDGE PRESERVATION

CITY OF MCKEESPORT AND CITY OF DUQUESNE, ALLEGHENY COUNTY

VIRTUAL PUBLIC OUTREACH MEETING



MARCH 05, 2026



PROJECT TEAM



- **John Myler** – Senior Assistant Construction Manager
- **Mark Krajcovic, PE** – Project Manager Design
- **Steve Cowan** – District Press Officer



- **William Confair, PE** – Project Manager
- **William Alko, PE** – Bridge Structure Project Lead
- **Katie Colella, PE** – Assistant Bridge Structure Lead
- **Mark Unger, PE** – Traffic Project Lead



- **Derrick Jeannerette, PE** – Project Manager
- **Wes Matthews** – Superintendent
- **Erik Bertrand** – Vice President



Construction Management/Inspection

- **Marc Lutz** – Inspector in Charge
- **Erik Olexa, CCM** – Construction Manager
- **Mike Dillon, PE, CCM** – Construction Manager

AGENDA

Introduction

- Project Team
- Project Location


Project Details

- Project Improvements
- Project Schedule
- Traffic Phasing
- Detours
- Bridge Closures

Question and Answer Session



PROJECT LOCATION



PROJECT LOCATION



PROJECT IMPROVEMENTS

- Full Bridge Containment, Cleaning, and Painting
- Steel/Concrete Repairs
- Deck Overlay
- Expansion Joints
- Bridge Jacking/Bearing Replacements
- Fencing Upgrades
- Lighting Upgrades
- New Approach Slabs
- Duquesne Side Approach Widening
- Ramp J Widening (McKeesport Side)
- Sign Structures
- ADA Curb Ramps

Note: No impacts to the GAP Trail are Anticipated



PROJECT SCHEDULE

- Project Notice to Proceed: 11/24/2025
- Project Completion Date: 09/22/2028

PROJECT SCHEDULE

Anticipated Project Construction Schedule

| Traffic Control | 2026 | | | | | | | | | | | | 2027 | | | | | | | | | | | | 2028 | | | | | | | | | | | |
|------------------------------|------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|
| | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec |
| Phase 0 - Closure and Detour | | | ■ | ■ | | | | | | | | | | | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | | | | | | | | | | | | |
| Phase 1A | | | | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | | | | | | | | | | | | |
| Phase 1B | | | | | | | | | | | | | | | | | | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ |
| Phase 2 Closure and Detour | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Phase 3 Project Closeout | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Phase 0 Closure and Detour

- Close Bridge: 3/14/26 - 4/07/26
- Close Ramp A for Duration: 3/16/26
- Close Ramp B
- Remove Median Barrier
- Install Containment

Phase 1A

- Painting, Steel Repairs, Concrete Repairs, Bearing Replacements, Expansion Dams
- Close Sidewalks and Implement Shuttle
- Right Lane Closure: 4/07/26 – 5/2027
- Maintain One Lane Each Direction

Phase 1B

- Painting, Steel Repairs, Concrete Repairs, Bearing Replacements, Fencing
- Left Lane Closure: 5/2027 – 6/2028
- Maintain One Lane Each Direction
- Open Sidewalks End of Phase 1B

PROJECT SCHEDULE

Anticipated Project Construction Schedule

| Traffic Control | 2026 | | | | | | | | | | | | 2027 | | | | | | | | | | | | 2028 | | | | | | | | | | | |
|------------------------------|------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|
| | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec |
| Phase 0 - Closure and Detour | | | ■ | ■ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Phase 1A | | | | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | | | | | | | | | | | | | | | | | | | |
| Phase 1B | | | | | | | | | | | | | | | | | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ |
| Phase 2 Closure and Detour | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | ■ | ■ | ■ | ■ | ■ | ■ | ■ |
| Phase 3 Project Closeout | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | ■ |

Phase 2 Closure and Detour

- Close Bridge To Traffic (est. mid June 2028 – mid Sept 2028)
- Maintain One Open Sidewalk
- Protective Concrete Overlay
- Deck Joint Replacements, Approach Roadway, Ramp J Widening
- ADA Ramps

Phase 3 Project Closeout

- Line Painting, Signing
- Punchlist Items
- Project Cleanup

TRAFFIC PHASING

Phase 0

- MPT Setup
- Bridge, Ramp A/B Closure

Phase 1A

- Two 12' Lanes Shifted East (downstream)
- Close Sidewalks
- Implement PRT Shuttle

Phase 1B

- Two 12' Lanes Shifted West (upstream)
- Duquesne Light Utility Upgrades
- Sidewalks Open End 1B


Phase 2

- Bridge Closure
- Maintain One Sidewalk


Short Term Detours

- Intermittent 15-minute Stoppages

TRAFFIC PHASING 1A




City of
Duquesne




City of
McKeesport

TRAFFIC PHASING 1B




City of
Duquesne



City of
McKeesport


RAMP A DETOUR

- North on Duquesne Blvd (SR 8057 NB Bypass)
- Turn left on Center St.
- Turn left on S. Duquesne Blvd. to McKeesport Duquesne Bridge



RAMP B DETOUR

- North on S. Duquesne Blvd
- Turn left on Center St.
- Turn left on S. Duquesne Blvd.
- Merge right onto SR 837



BRIDGE DETOUR NORTHBOUND

City of McKeesport to City of Duquesne Detour Route


- North on SR 148 to US 30 (Lincoln Highway).
- Take Navy-Marine Corps Way to E. Pittsburgh McKeesport Blvd.
- Take Braddock Ave to Rankin Bridge
- Cross Rankin Bridge
- Turn south on SR 837 to City of Duquesne



BRIDGE DETOUR SOUTHBOUND

City of Duquesne to City of McKeesport Detour Route

- North on SR 837 to Rankin Bridge
- Cross Rankin Bridge
- Turn south on Braddock Ave
- Take E. Pittsburgh McKeesport Blvd. to City of McKeesport



FULL BRIDGE CLOSURES

Phase 0 – March 14th 2026

- 25 days

Phase 1A

- 0 days

Phase 1B

- 0 days

Phase 2 – May 2028

- 99 days

QUESTION AND ANSWER SESSION

Thank you for your attendance and attention!



Questions/Comments/Feedback?

[McKeesport-Duquesne Bridge Preservation](#) | [Department of Transportation](#) | [Commonwealth of Pennsylvania](#)

For additional information, please contact:

Steve Cowan

PennDOT Press Officer
PA Department of Transportation
Engineering District 11-0
(412) 429-5010
stcowan@pa.gov

John Myler

Senior Assistant Construction Manager
PA Department of Transportation
Engineering District 11-0
(412) 429-5063
jmyler@pa.gov

Call: 511

Website: www.511PA.com

Mobile App: 511PA