



PENNSYLVANIA STATE FIRE ACADEMY FIREFIGHTER II SKILL STATIONS

Effective March 1, 2026:

- All certification candidates are required to maintain an active Acadis user portal account. (Acadis portal location = OSFC website/ Training and Certification Portal, or click here: [ENVISAGE Acadis®](#))
- All certification candidates are to be registered with the designated test site and rostered for the certification test.
- All certification candidates are to be registered within Acadis for the certification test.
(You will need to register twice for the certification test, with the test site *and* Acadis)

Firefighter II Skill Stations

NFPA 1010 – Chapter 7 (2024 Edition)

Station A	Fire Ground Communications & Operations / Interior Attack Coordination	Mandatory
Station B	Gas Cylinder Fire Control *	Mandatory/Random
Station C	Combustible Liquid Fire Control *	Mandatory/Random
Station D	Incident Report	Mandatory
Station E	Residential Dwelling Preplan	Mandatory
Station F	Pre-Incident Commercial Building Plan	Mandatory
Station G	Pre-Incident Commercial Plot Plan	Mandatory
Station H	Sprinkler Drain / Pressures	Random
Station I	Fire Safety Presentation	Random
Station J	Inspection / Maintenance: Generator, Power Tools, & Lighting Equipment	Random
Station K	Hose Service Test	Random
Station L	Fire Scene Preservation	Random

6 Mandatory Stations must be completed & 2 Random Skills stations will be completed.

* **NOTE:** Either Station B or Station C **MUST** be tested. The station not used as a mandatory station may be used as a random station.



PENNSYLVANIA STATE FIRE ACADEMY FIREFIGHTER II SKILL STATIONS

Station A - Fire Ground Communications & Operations / Interior Attack Coordination		Reference NFPA 1010 (2024 Edition) Chapter 7 Mandatory Station: JPRs 7.1.1, 7.1.2, 7.2.2, 7.3.2, 7.3.3	
Test Site	Test Date	Candidate #	Check the Test Type ____ Initial ____ Retest

Evaluator Note: Indicate the position a candidate is assigned in the scenario. As a two-person team, each candidate is assigned to a different position. The evaluator shall serve as the Incident Commander for the scenario.

____ Engine Company - Hose Line Officer
____ Truck Company - Rescue Team Officer

____ Engine Company - Back-up Hose Line Officer
____ Truck Company - Ventilation Team Officer

Directions: Given personnel, PPE, attack lines, tools, and communications equipment, and while maintaining crew integrity, assemble a team and coordinate an interior attack to accomplish an assignment at a structure fire; select appropriate techniques for the conditions present; assure the techniques are communicated to the attack team; team coordination is maintained; ventilation, entry and search needs are demonstrated and coordinated; fire growth and development are monitored and Incident Command is advised of changing hazards. You are evaluated on your ability to: assemble a team, attack technique for the fire condition present (e.g., attic, grade/upper levels, basement), forcible entry tools selected, use of search & rescue techniques and ventilation procedures, evaluation/forecast developing fire growth and development and communicate hazardous building and fire conditions. Do you have any questions?

Performance Outcome: Pass/ Fail is determined by **11 of 13** tasks being correctly performed.

No.	Tasks	Yes	No
1	Demonstrates ability to communicate to all levels of the ICS structure		
2	Properly utilizes communications equipment and uses appropriate communications procedures		
3	Coordinates and transmit to the teams an appropriate plan of action for the assignment		
4	Executes the established goals and objectives for the assignment		
5	Checks & insure personal and team's PPE/SCBA are properly worn and monitors during use		
6	Selects proper tools/equipment for the assignment		
7	Monitors fire growth, and development and communicates changes to command.		
8	Demonstrates appropriate search and rescue techniques.		
9	Demonstrates appropriate ventilation techniques		
10	Demonstrates acceptable techniques are used in completing the assignments		
11	Monitors tactics to determine if outcomes are met and makes necessary tactical revisions		
12	Utilizes and operates within an established ICS		
13	Completes all tasks without compromising personal or team safety (Mandatory)		
Please circle the final skill outcome		PASS	FAIL

Evaluator Comments: _____

Evaluator Signature: _____ **Evaluator #** _____



PENNSYLVANIA STATE FIRE ACADEMY FIREFIGHTER II SKILL STATIONS

STATION B: Gas Cylinder Fire Control		Reference NFPA 1010 (2024 Edition) Chapter 7 Mandatory/Random Station: JPR 7.3.4	
Test Site	Test Date	Candidate #	Check the Test Type ____ Initial ____ Retest

Directions: As a team, select the appropriate hose line to cool and approach a burning propane cylinder, shut the valve and extinguish the fire. Change the nozzle operator and repeat the evolution. Use a Thermal Imager (TI) to check heat conditions before advancing the hose line. Do you have any questions?

Performance Outcome: Pass / Fail is determined by **14 of 14** tasks being correctly performed.

No.	Tasks	Yes	No
1	Crew selects no larger than 1¾" attack line with combination nozzle		
2	A safe-haven is identified prior to advancing a hose line and using a TI		
3	Contents are identified while		
4	Crew initiates advancement of hose line utilizing a straight stream to cool cylinder		
5	Cylinder is cooled, and cylinder integrity is evaluated		
6	Crew widens stream pattern to fog as they approach the cylinder		
7	Nozzle operator protects crew with a fog pattern		
8	Back up person handles hose to facilitate nozzle operator's movements and control		
9	Crew successfully prevents flame from bypassing fog pattern		
10	Back-up person shuts off the cylinder valve		
11	Crew backs out using fog pattern for protection		
12	Team maintains control of the hose line at all times		
13	Candidates faced cylinder(s) during approach and retreat		
<i>CANDIDATES SWITCH POSITIONS AND REPEAT TASKS 4 THRU 13</i>			
14	Completes all tasks without compromising personal or team safety (Mandatory)		
Please circle final skill outcome		PASS	FAIL

Evaluator Comments: _____

Evaluator Signature: _____

Evaluator # _____



PENNSYLVANIA STATE FIRE ACADEMY FIREFIGHTER II SKILL STATIONS

STATION C: Combustible Liquid Fire Control		Reference NFPA 1010 (2024 Edition) Chapter 7 Mandatory/Random Station: JPR 7.3.1	
Test Site	Test Date	Candidate #	Check the Test Type ____ Initial ____ Retest

Evaluator Note: Please indicate the type of foam system used ____ Educator ____ ProPak ____ Apparatus System

Directions: As a team, select and assemble the proper appliances to create a 1½” or 1¾” foam line. Using the line assembled, attack a combustible liquids fire and achieve knockdown/extinguishment. Upon achieving knockdown, retreat to a safe haven, switch positions, and complete a second attack and extinguish the fire. Use a Thermal Imager (TI) to check heat conditions before advancing the hose line. Do you have any questions?

Performance Outcome: Pass / Fail is determined by 12 of 12 tasks being correctly performed.

No.	Tasks	Yes	No
1	Team selects and connects proper foam educator or foam proportioning device		
2	Team selects and connects the proper nozzle for foam application		
3	Team creates a workable foam line; tests line for foam operation prior to an attack		
4	A safe-haven is identified prior to advancing a hose line and using a TI		
5	Educator/foam proportioning device is properly set for the foam being used on the given fire		
6	Attack is made from upwind direction (where possible)		
7	Foam applied using a proper foam application technique (rain down, roll-over, bank down)		
8	Knockdown/Extinguishment is achieved in a timely fashion		
9	Team properly retreats/back away from the fire, prevents re-flash, and safe-haven reached		
CANDIDATES SWITCH POSITIONS AND REPEAT TASKS 5 THRU 13			
10	Team properly flushes foam educator/foam proportioning device, and nozzle		
11	Team disassembles foam educator/ foam proportioning device and nozzle and returns same to storage		
12	Completes all tasks without compromising personal or team safety (Mandatory)		
Please circle final skill outcome		PASS	FAIL

Evaluator Comments: _____

Evaluator Signature: _____

Evaluator # _____



PENNSYLVANIA STATE FIRE ACADEMY FIREFIGHTER II SKILL STATIONS

STATION D: Incident Report		Reference NFPA 1010 (2024 Edition) Chapter 7 Mandatory Station: JPR 7.2.1	
Test Site	Test Date	Candidate #	Check the Test Type ____ Initial ____ Retest

Evaluator Note:

The candidate will provide you with their Incident Report. Review the candidate's an incident report to ensure accuracy based on the Evaluator Handbook provided. Candidate does not need to be present when evaluating the report.

Candidate Directions:

Provide the evaluator with the original copy of your incident report. Complete a basic incident report, given the report forms, guidelines, and information, so that all pertinent information is recorded, the information is accurate, and the report is complete.

Performance Outcome: Pass / Fail is determined by **11 of 11** tasks being correctly performed.

No.	Tasks	Yes	No
1	Incident Report is typed (Mandatory)		
2	All Pages of the Incident report are submitted (Mandatory)		
3	“Basic Module” (ex. address, incident type, date, response times, Incident number, & any other basic information) is provided (Mandatory)		
4	“Apparatus or Resource Module” is provided (Mandatory)		
5	“Personnel” is provided (Responding Personnel) (Mandatory)		
6	Candidate provides name or proof in “report completed by” section of the report (Mandatory)		
7	Typed a clear description of the incident and action that was taken under remarks		
8	Clearly mark any modules or fillable information spots not used in the incident report		
9	Completes appropriate modules based on the incident and description		
10	Used correct spelling and grammar		
11	Completes the report in a professional manner that is neat and legible (Mandatory)		
Please circle final skill outcome		PASS	FAIL

Evaluator Comments:

Evaluator Signature: _____

Evaluator # _____



PENNSYLVANIA STATE FIRE ACADEMY FIREFIGHTER II SKILL STATIONS

STATION E: Residential Fire Safety Survey		Reference NFPA 1010 (2024 Edition) Chapter 7 Mandatory Station: JPR 7.5.1	
Test Site	Test Date	Candidate #	Check the Test Type _____ Initial _____ Retest

Evaluator Note:

The candidate will provide you with their Residential Fire safety Survey. Review the candidates survey to ensure accuracy based on the Evaluator Handbook provided. Candidate does not need to be present when evaluating the report.

Candidate Directions:

Provide the evaluator with the original copy of your Residential Fire safety Survey. Complete a Residential Fire safety Survey, given the guidelines, and information, so that all pertinent information is recorded, the information is accurate, and the report is complete.

Performance Outcome: Pass / Fail is determined by **11 of 13** tasks being correctly performed.

No.	Tasks	Yes	No
1	Complete a Residential Fire Safety Survey Form (Mandatory)		
2	Residential Dwelling Preplan is either hand drawn or digital format (Mandatory)		
3	Include an Index key (Windows, doors, fire alarm & etc) (Mandatory)		
4	Include a directional symbol (Mandatory)		
5	Primary Escape route(s) is clearly marked (Mandatory)		
6	A secondary escape route(s) different than the primary route is clearly marked (Mandatory)		
7	Fire alarm/prevention system is clearly identified (Mandatory)		
8	Meeting place is marked by an identifiable location (Ex. Tree or mailbox) including the distance from the residential dwelling (Mandatory)		
9	Doors and windows clearly identified		
10	Each floor is on a separate sheet of paper and clearly marked which division (Mandatory)		
11	Main road for the dwelling is marked		
12	Completes the preplan in a professional manner that is neat and legible (Mandatory)		
13	Completes the preplan in a professional manner that is neat and legible (Mandatory)		
Please circle final skill outcome		PASS	FAIL

Evaluator Comments:

Evaluator Signature: _____

Evaluator # _____



PENNSYLVANIA STATE FIRE ACADEMY FIREFIGHTER II SKILL STATIONS

STATION F: Pre-incident Commercial Building Plan		Reference NFPA 1010 (2024 Edition) Chapter 7 Mandatory Station: JPR 7.5.3, 7.5.1	
Test Site	Test Date	Candidate #	Check the Test Type ____ Initial ____ Retest

Evaluator Note:

The candidate will provide you with their Pre-Incident Commercial Building Plan. Review the candidate's plans to ensure accuracy based on the Evaluator Handbook provided. Candidate does not need to be present when evaluating the report.

Candidate Directions:

Provide the evaluator with the original copy of your Pre-Incident Commercial Building Plan. Complete a Commercial Pre-Incident Survey and the Pre-incident and Fire Safety Survey form, response assignment, guidelines, and information, so that all pertinent information is recorded, the information is accurate, and the report is complete.

Performance Outcome: Pass / Fail is determined by **11 of 15** tasks being correctly performed.

No.	Tasks	Yes	No
1	Initial Pre-incident Commercial Building Plan is either hand drawn or digital format (Mandatory)		
2	Building plan on separate page, from the plot plan (Mandatory)		
3	Typed & completed Pre-incident and Fire Safety Survey form (3 pages) with no blank spots (Mandatory)		
4	Pre-incident and Fire Safety Survey form information matches the building drawing		
5	Each floor is on a separate sheet of paper and clearly marked which floor (Mandatory)		
6	All Hazards are clearly Identified (Ex: Gas, water, transformers, hazardous materials and etc.) (Mandatory)		
7	Utility shut offs (Interior or exterior) are clearly marked		
8	If applicable, lockbox location (<i>Evaluator note mark N/A if no FDC connections</i>)		
9	Fire alarm/prevention system is clearly identified (Mandatory)		
10	Operation sides (A, B, C & D) are clearly marked		
11	Includes a directional symbol (Mandatory)		
12	Main Road for the building is marked		
13	Includes index key with key symbols (ex: windows, doors, shut-offs, hazards, HVAC units, fire alarm system, standpipe connection, FDC Connection, & etc) (Mandatory)		
14	If applicable, FDC connections (<i>Evaluator note mark N/A if no FDC connections</i>)		
15	Completes the survey in a professional manner that is neat and legible (Mandatory)		
Please circle final skill outcome		PASS	FAIL

Evaluator Comments:

Evaluator Signature: _____

Evaluator # _____



PENNSYLVANIA STATE FIRE ACADEMY FIREFIGHTER II SKILL STATIONS

STATION G: Pre-Incident Commercial Plot Plan		Reference NFPA 1010 (2024 Edition) Chapter 7 Mandatory Station: JPR 7.2.2(A), 7.5.3	
Test Site	Test Date	Candidate #	Check the Test Type _____ Initial _____ Retest

Evaluator Note:

The candidate will provide you with their Pre-incident Commercial Plot Plan & response assignments. Review the candidate's information to ensure accuracy based on the Evaluator Handbook provided. Candidate does not need to be present when evaluating the report.

Candidate Directions:

Provide the evaluator with the original copy of your Pre-incident Commercial Plot Plan. Complete a Commercial Plot Plan and response assignment, guidelines, and information, so that all pertinent information is recorded, the information is accurate, and the information is complete.

Performance Outcome: Pass / Fail is determined by **10 of 13** tasks being correctly performed.

No.	Tasks	Yes	No
1	Initial Pre-Incident Commercial Plot Plan is either hand drawn or digital format (Mandatory)		
2	Plot Plan on separate page from the building drawing (Mandatory)		
3	Pre-incident and Fire Safety Survey form information matches the plot plan		
4	Operation sides (A, B, C & D) are clearly marked		
5	Includes a directional symbol (Mandatory)		
6	Main Road for the building is marked		
7	Includes index key with key symbols (ex: fire hydrant, FDC, & etc.) (Mandatory)		
8	Exterior building dimensions and height are clearly labeled		
9	If applicable, FDC connections (<i>Evaluator note mark N/A if no FDC connections</i>)		
10	Hydrant or other water supply location(s) and distance are clearly marked		
11	Exposures or other hazards including distances within 500ft of the building are identified		
12	Typed response assignment on a separate sheet of paper, includes responding apparatus and their initial assignment and location (Mandatory)		
13	Completes the survey in a professional manner that is neat and legible (Mandatory)		
Please circle final skill outcome		PASS	FAIL

Evaluator Comments:

Evaluator Signature: _____

Evaluator # _____



PENNSYLVANIA STATE FIRE ACADEMY FIREFIGHTER II SKILL STATIONS

STATION H: Sprinkler Drain / Pressures		Reference NFPA 1010 (2024 Edition) Chapter 7 Random Station: JPR 7.5.3	
Test Site	Test Date	Candidate #	Check the Test Type _____ Initial _____ Retest

Evaluator Note: Provide the candidate with the pressure recording form. Review the candidate's documented pressure reading to evaluate Tasks #5, 9, and 10.

Directions: Locate and identify the sprinkler components for both a wet and dry pipe sprinkler system; then identify the procedure to / open and close the main drain valve on the wet pipe system. Next, read and record the appropriate pressures (system, air, and water) for both sprinkler systems on the sheet provided. Do you have any questions?

Performance Outcome: Pass/ Fail is determined by **9 of 11** tasks being correctly performed.

No.	Tasks	Yes	No
WET-PIPE SYSTEM			
1	Identifies the main water control valve		
2	Identifies the main drain valve.		
3	Describes the procedure used to close / open the main water control valve		
4	Describes the procedure used to open / closes the main drain valve		
5	Documents the "system pressure" (PSI)		
DRY-PIPE SYSTEM			
6	Identifies the main water control valve		
7	Identifies the dry-pipe valve		
8	Identifies the main drain valve.		
9	Documents the systems "water pressure" (PSI)		
10	Documents the systems "air pressure" (PSI)		
11	Completes all tasks without compromising personal team safety and wearing appropriate PPE (<i>Mandatory to PASS</i>)		
Please circle final skill outcome		PASS	FAIL

Evaluator Comments: _____

Evaluator Signature: _____ **Evaluator #** _____



PENNSYLVANIA STATE FIRE ACADEMY FIREFIGHTER II SKILL STATIONS

STATION H: Sprinkler Drain / Pressures		Reference NFPA 1010 (2024 Edition) Chapter 7 Random Station: JPR 7.5.3	
Test Site	Test Date	Candidate #	Check the Test Type _____ Initial _____ Retest

Pressure Recording Form

System Pressure Gauge: _____

Water Pressure Gauge: _____

Air Pressure Gauge: _____

NOTE: All pressure readings **MUST** be recorded in Pounds Per Square Inch.



PENNSYLVANIA STATE FIRE ACADEMY FIREFIGHTER II SKILL STATIONS

STATION I: Fire Safety Presentation		Reference NFPA 1010 (2024 Edition) Chapter 7 Random Station: JPR 7.5.1, 7.5.2	
Test Site	Test Date	Candidate #	Check the Test Type ____ Initial ____ Retest

Evaluator Note:

Provide the candidate with the fire safety presentation/station tour log form. Review the candidate's documented presentation log form to ensure accuracy based on the topic/scenario given.

Candidate Directions:

Given your preassigned fire safety presentation assignment, present a fire safety program to a **small** group or station visitors., deliver your presentation to a group of Girl Scouts visiting your fire station today (use today's date, current time location is your fire station). The presentation should be brief (4–8 minutes), informative, and accurate. Be sure to answer all questions posed during the scenario. Afterward, document your presentation on the required form.

Performance Outcome: Pass / Fail is determined by **6 of 8** tasks being correctly performed.

No.	Tasks	Yes	No
1	Identifies self and organization		
2	Defines the topic		
3	Selects and explains the importance of the topic		
4	Uses informative and accurate information		
5	Demonstrates the ability to summarizes information		
6	Checks for and addresses questions appropriately		
7	Documents delivery of the presentation (Log Report)		
8	Completes the task in a professional manner (Mandatory)		
Please circle final skill outcome		PASS	FAIL

Evaluator Comments:

Evaluator Signature _____

Evaluator # _____



PENNSYLVANIA STATE FIRE ACADEMY

FIREFIGHTER II SKILL STATIONS

STATION I: Fire Safety Presentation		Reference NFPA 1010 (2024 Edition) Chapter 7	
		Random Station: JPR 7.5.1, 7.5.2	
Test Site	Test Date	Candidate #	Check the Test Type
			____ Initial ____ Retest

Fire Safety Presentation Log

Date: _____ **Time:** _____

Location: _____

Group: _____

Presenter _____

Topic: _____

Materials Used:

_____ Computer/Projector	_____ Brochures/Handouts	_____ Telephone
_____ Audio/Visual Aids	_____ Smoke Detector(s)	_____ PPE
_____ Puppets/Costumes	_____ Fire Extinguisher(s)	_____ SCBA
_____ Other Training Aid(s): _____		

Narrative:

Person
Completing
report: _____

Date: _____



PENNSYLVANIA STATE FIRE ACADEMY FIREFIGHTER II SKILL STATIONS

STATION J: Inspection / Maintenance – Generator, Power Tools and Lighting Equipment		Reference NFPA 1010 (2024 Edition) Chapter 7 Random Station: JPR 7.5.4	
Test Site	Test Date	Candidate #	Check the Test Type _____ Initial _____ Retest

Directions: Demonstrate your ability to maintain power plants (generator/inverter), power tools, and lighting equipment by performing a routine inspection of each unit provided. Describe what you are checking, and the conditions found during each inspection. Explain to the evaluator the necessary maintenance that would occur for each piece of equipment after use. Document your inspection and notify the evaluator if the equipment is in the ready state or needs repairs. Do you have any questions?

Performance Outcome: Pass / Fail is determined by **12 of 16** tasks being correctly performed.

No.	Task Steps	Yes	No
POWER SOURCE: GENERATOR / INVERTER (Portable or Vehicle Mounted)			
	Evaluator indicates the type of power source:		
1	Checks all fluids in of power plant to assure acceptable level (i.e., fuel, oil) <i>(Mandatory to PASS)</i>		
2	Checks all applicable components (e.g., spark plug & wire, belts, hoses, cords, connections, etc.)		
3	Checks entire unit for visible damage		
4	Turns on and operates the power plant <i>(Mandatory to PASS)</i>		
5	Turns off the power plant <i>(Automatic Failure if turned off under load)</i>		
6	Describes the necessary maintenance that would occur after use to be placed in a ready state		
LIGHTING EQUIPMENT			
	Evaluator indicates the type of lighting equipment:		
7	Checks electrical cords for damage		
8	Checks entire unit for visible damage		
9	Sets-up and operates the lighting equipment <i>(Mandatory to PASS)</i>		
10	Describes the necessary maintenance that would occur after use to be placed in a ready state		
POWER TOOL (Evaluator, please indicate the tool to inspect)			
	Power Tool Inspected:		
11	Checks all power tool components and accessories (i.e., chains/blades)		
12	Checks to determine guards and safety devices are in place and operable <i>(Mandatory to PASS)</i>		
13	Describes the necessary maintenance that would occur after use to be placed in a ready state		
14	Checks operating status of power tool while the generator is running <i>(Mandatory to PASS)</i>		
15	Operates tool safely and as intended <i>(Mandatory to PASS)</i>		
16	Completes all tasks without compromising personal team safety and wearing appropriate PPE <i>(Mandatory to PASS)</i>		
Please circle final skill outcome		PASS	FAIL

Evaluator Comments:

Evaluator Signature: _____

Evaluator # _____



PENNSYLVANIA STATE FIRE ACADEMY FIREFIGHTER II SKILL STATIONS

STATION J: Inspection / Maintenance – Generator, Power Tools and Lighting Equipment		Reference NFPA 1010 (2024 Edition) Chapter 7 Random Station: JPR 7.5.4	
Test Site	Test Date	Candidate #	Check the Test Type ____ Initial ____ Retest

Directions: After inspecting each unit (i.e., power plant, lighting equipment, power tool), document your actions and findings; Indicate whether the unit is in a ready state for use, or out-of-service and in need of repair. If any item/component is not in a ready state, briefly document the issue.

<i>POWER SOURCE: GENERATOR / INVERTER</i> <i>(Describe items in need of service in the space provided)</i>	Operational	Service Needed
Unit Condition (i.e., damage)		
Fluids		
Unit Components (e.g., ignition system, exhaust system, etc.)		
Unit operational		
Is the power plant ready for use? Yes ____ No ____ <i>(If no, explain)</i>		
<i>LIGHTING EQUIPMENT</i>		
Unit Condition (i.e., damage)		
Electrical cords		
Unit operational		
Is the lighting equipment ready for use? Yes ____ No ____ <i>(If no, explain)</i>		
<i>POWER TOOL</i>		
Unit Condition (e.g., damage, all parts present, etc.)		
Fluids (if applicable)		
Unit operational		
Is the power tool ready for use? Yes ____ No ____ <i>(If no, explain)</i>		

Candidate Signature: _____



PENNSYLVANIA STATE FIRE ACADEMY FIREFIGHTER II SKILL STATIONS

STATION K: Hose - Service Testing		Reference NFPA 1010 (2024 Edition) Chapter 7 Random Station: JPR 7.5.5	
7.5.5 Test Site	Test Date	Candidate #	Check the Test Type _____ Initial _____ Retest

Evaluator Note: For efficiency in skill testing, a full three (3) minutes need not be maintained once pressure is reached.

Directions: Using the equipment provided, conduct an annual service test on a 50-foot section of hose. Instruct the pump operator when you need the valves opened/closed and pressures increased/decreased. When done, document your test. Do you have any questions?

Performance Outcome: Pass / Fail is determined by **15 of 21** tasks being correctly performed.

No.	Tasks	Yes	No
1	Performs inspection of the hose and couplings (free of debris and/or signs of damage)		
2	Extends hose so that it is laid out straight without kinks or twists		
3	Checks hose gaskets were checked prior to making any connection		
4	Demonstrates ability to properly connect couplings and connections are spanner wrench tight		
5	Assembles configuration so the test gate valve is attached to pumper discharge, the hose is connected to the test gate valve, and the hose is anchored to the pumper at the test gate valve		
7	Secures rope hose tool/rope/strap 10" to 15" from the test gate valve. <i>(Mandatory to PASS)</i>		
8	Utilizes and connects an appropriate nozzle to the end of the test hose.		
9	Demonstrates ability to bleed off air in the hose line <i>(Mandatory to PASS)</i>		
10	Raises nozzle above the level of the pump discharge while bleeding the hose-line.		
11	Applies marks at hose couplings to check for creep <i>(Mandatory to PASS)</i>		
12	Secures leaking couplings to mitigate water loss (tightened, gasket changed)		
13	Checks to assure hose test gate valve is completely closed <i>(Mandatory to PASS)</i>		
14	Notifies pump operator of test pressure based on NFPA 1962 (2013 Ed.)		
	- Any fire hose marked must be service tested to the pressure stamped/marked on the hose. - Attack fire hose not marked must be tested to a minimum of 300 psi. - Supply fire hose not marked must be tested to a minimum of 200 psi		
15	Notifies pump operator to increase pressure at an acceptable rate (i.e., 15 PSI per second) until desired pressure is attained <i>(Mandatory to PASS)</i>		
16	Three (3) minute timeframe is ordered for maintaining pressure		
17	Notifies pump operator to slowly reduce pressure and close the discharge valve		
18	Performs pressure bleed-off at the nozzle and dismantles hose and nozzle and drains the hose		
19	Checks marks made at the hose couplings to determine if any coupling creep occurred		
20	Documents test results and reports same to the evaluator		
21	Completes all tasks without compromising personal team safety and wearing appropriate PPE <i>(Mandatory to PASS)</i>		
Please circle final skill outcome		PASS	FAIL

Evaluator Comments: _____

Evaluator Signature: _____ **Evaluator #** _____



PENNSYLVANIA STATE FIRE ACADEMY
FIREFIGHTER II SKILL STATIONS

STATION K: Hose - Service Testing		Reference NFPA 1010 (2024 Edition) Chapter 7 Random Station: JPR 7.5.5	
Test Site	Test Date	Candidate #	Check the Test Type _____Initial _____Retest

Directions: Document the hose test information, condition of the hose, the results, and any remarks.

Test Date	Hose ID No.	Hose Size	Hose Length	Condition	Service Test Pressure	Pass/Fail	Remarks



PENNSYLVANIA STATE FIRE ACADEMY FIREFIGHTER II SKILL STATIONS

STATION L: Fire Scene Preservation		Reference NFPA 1010 (2024 Edition) Chapter 7 Random Station: JPR 7.3.5, 7.5.1	
Test Site	Test Date	Candidate #	Check the Test Type ____ Initial ____ Retest

Evaluator Note: An additional sheet is provided for the candidate to document the scene. Please review the candidate's notes and information to evaluate Tasks 2, 3, 4, and 9.

Directions: Using the equipment and tools provided, examine the fire scene, secure the area from further disturbance, note any possible evidence of cause/origin, notify (through your evaluator) any investigative or legal authorities needed, and take any other measures appropriate to conditions found. Do you have any questions?

Performance Outcome: Pass / Fail is determined by **8 of 10** tasks being correctly performed.

No.	Tasks	Yes	No
1	Candidate physically secures site, denies entry through the use of barrier tape, barricades, or posting a guard.		
<i>Candidate records the following data on the clipboard provided</i>			
2	What evidence was noted?		
3	Was any evidence disturbed? If so, how?		
4	Was evidence moved? If moved, where, how, and why?		
<i>Candidate deals appropriately with loss of life issues</i>			
5	Candidate calls for coroner / medical examiner.		
6	Candidate calls for fire marshal investigative team.		
7	Candidate calls for law enforcement investigative team.		
8	Candidate preserves the dignity of deceased; covers remains from public view.		
9	If remains were moved, records position and location where initially found, and why moved?		
10	Completes all tasks in a professional manner and without compromising personal safety (Mandatory to PASS)		
Please circle final skill outcome		PASS	FAIL

Evaluator Comments:

Evaluator Signature: _____

Evaluator # _____

