STATE ROUTE 0222 SECTION 24S, AUXILIARY LANE PROJECT
WYOMISSING BOROUGH, BERKS COUNTY, PA

STAGE 1D ANTICIPATED CONSTRUCTION ACTIVITIES

1. MAINTAIN RAMP K DETOUR.
2. CONSTRUCT PAVEMENT WIDENING, FULL-DEPTH RECONSTRUCTION, AND GRADING FOR PORTION OF RAMP K.
3. CONSTRUCT SHOULDER RECONSTRUCTION AND GORE FOR RAMP K.
4. CONSTRUCT DRAINAGE STRUCTURES AND BASIN.
5. CONSTRUCT SR 0222 SOUTHBOUND BRIDGE REPAIRS

STAGE 1E ANTICIPATED CONSTRUCTION ACTIVITIES

1. MAINTAIN RAMP K DETOUR.
2. CONTINUE TO CONSTRUCT PAVEMENT WIDENING, FULL-DEPTH RECONSTRUCTION, AND GRADING FOR PORTION OF RAMP K.
3. CONTINUE TO CONSTRUCT SHOULDER RECONSTRUCTION AND GORE FOR RAMP K.
4. CONTINUE TO CONSTRUCT DRAINAGE STRUCTURES AND BASIN.

STAGE 1F ANTICIPATED CONSTRUCTION ACTIVITIES

1. CONSTRUCT SR 0222 BRIDGE REPAIRS

PAPER MILL ROAD (SR 3021)
WOODLAND ROAD (BOROUGH ROAD)
SR 8062 (RAMP EA)
SR 8062 (RAMP EB)
SR 8062 (RAMP EC)
SR 8062 (RAMP ED)
SR 0222 (SOUTHBOUND)
SR 0222 (NORTHBOUND)
SR 0222 (NORTHBOUND)
SR 8042 (RAMP I)
SR 8042 (RAMP K)
SR 8042 (RAMP L)
SR 0222
SR 8042 (RAMP J)
CROSSING DRIVE (BOROUGH ROAD)
PROPOSED RIGHT-OF-WAY LINE FOR LIMITED ACCESS

SCALE
0 125 250 FEET

LEGEND

- STAGE 1D WORK AREA
- STAGE 1D/1E WORK AREA
- STAGE 1F WORK AREA
- COMPLETED PAVEMENT
- PROPOSED RIGHT-OF-WAY LINE

ANTICIPATED WORK ZONES (STAGES 1D-1F) FIGURE

pennsylvania
DEPARTMENT OF TRANSPORTATION

c:\pwworking\projectwise\jolsen\d2798528\04_TrafficControl_Figure02.dgn
jolsen
1:150
11:31:30 PM
10/20/2026